Description of Item	Side	Unit	No	L(m)	B(m)	D(m)	Qty	Date of Measurment
KSRRB M500-19. Providing and laying bituminous concrete 40 mm thick with with Bitumen 60/70 TPH batch type hot mix plant producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 5.4 to 6% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.9 complete in all respects complete as per specifications.								
From Under pass to GKVK compound		Cum						
			1	9.30	(1.10+0.90)/2x0.04		0.37	
			1	7.00	3.40	0.04	0.95	
			1	7.50	11.80	0.04	3.54	
			1	14.00	15.30	0.04	8.57	
Ch-0.00 to 30.00			1	30.00	(12.30+12.30)/2x0.04		14.76	
Ch-30.00 to 60.00			1	30.00	(12.30+12.00)/2x0.04		14.58	
Ch-60.00 to 90.00			1	30.00	12.00	0.04	14.40	
Ch-90.00 to 120.00			1	30.00	12.00	0.04	14.40	
Ch-120.00 to 150.00			1	30.00	12.00	0.04	14.40	17/10/14
Ch-150.00 to 180.00			1	30.00	12.00	0.04	14.40	
Approach			1	3.40	(15.30+11.70)/2x0.04		1.84	
Ch-180.00 to 210.00			1	30.00	12.00	0.04	14.40	
Ch-210.00 to 240.00			1	30.00	12.00	0.04	14.40	
Ch-240.00 to 270.00			1	30.00	12.00	0.04	14.40	
Approach			1	1.80	(10.50+8.00)/2x0.04		0.67	
Ch-270.00 to 300.00			1	30.00	12.00	0.04	14.40	
Ch-300.00 to 330.00			1	30.00	12.00	0.04	14.40	
Ch-330.00 to 360.00			1	30.00	12.00	0.04	14.40	
Ch-360.00 to 390.00			1	30.00	12.00	0.04	14.40	

Contractor

Asst.Engineer

Asst. Excecutive Engineer

Sl. No.	Description of Item	Side	Unit	No	L(m)	B(m)	D(m)	Qty	Date of Measurment
	Ch-390.00 to 420.00			1	30.00	12.00	0.04	14.40	
	Ch-420.00 to 450.00			1	30.00	12.00	0.04	14.40	
	Ch-450.00 to 480.00			1	30.00	12.00	0.04	14.40	
	Ch-480.00 to 510.00			1	30.00	12.00	0.04	14.40	
	Ch-510.00 to 540.00			1	30.00	12.00	0.04	14.40	
	Ch-540.00 to 570.00			1	30.00	12.00	0.04	14.40	
	Ch-570.00 to 600.00			1	30.00	12.00	0.04	14.40	
	Ch-600.00 to 625.50			1	25.50	12.00	0.04	12.24	
	10th main From House no.1371 to 14th cross								
	Ch-0.00 to 30.00			1	30.00	(6.50+6.30)/2x0.04		7.68	
	Ch-30.00 to 60.00			1	30.00	(6.30+6.20)/2x0.04		7.50	
	Ch-60.00 to 90.00			1	30.00	(6.20+5.40)/2x0.04		6.96	
	Ch-90.00 to 120.00			1	30.00	5.40+6.10/2x0.04		10.14	
	Ch-120.00 to 150.00			1	30.00	(6.10+6.30)/2x0.04		7.44	
	Ch-150.00 to 180.00			1	30.00	(6.30+6.40)/2x0.05		7.62	
	Approach			1	2.00	(11.30+6.50)/2x0.04		10.68	
	Ch-180.00 to 210.00			1	30.00	(6.40+5.70)/2*x0.04		7.26	
	Ch-210.00 to 240.00			1	30.00	(5.70+6.10)/2x0.04		7.08	
	Ch-240.00 to 270.00			1	30.00	(6.10+5.80)/2x0.04		7.14	
	Ch-270.00 to 300.00			1	30.00	(10.50+8.00)/2x0.04		11.10	
	Ch-300.00 to 330.00			1	30.00	(5.80+6.00)/2x0.04		7.08	

ntractor

Asst.Engineer

Asst. Excecutive Engineer

No.	Description of Item	Side	Unit	No	L(m)	B(m)	D(m)	Qty	Date of Measurment
	Ch-330.00 to 360.00			1	30.00	(6.00+6.00)/2x0.04		7.20	
	Ch-360.00 to 390.00			1	30.00	(6.00+6.00)/2x0.04		7.20	
	Ch-390.00 to 420.00			1	30.00	(6.00+6.90)/2x0.04		6.45	
	Approach			1	4.00	(6.90+10.00)/2x0.04		1.35	
	For all deduction Manhole & Electrical pole & Tree/nos							436.60 -20.00	
						Limitted to		413.28	

416.28

Limited to 413.28 cum

Contractor

Asst.Engineer

Asst. Excecutive Engineer